

FORM L(R1): DETAILED WORK SCHEDULE
 (See D13)

**KING STREET RECONSTRUCTION
 BANNATYNE AVENUE TO WILLIAM AVENUE
 OLD MARKET SQUARE REDEVELOPMENT PHASE I**

For each item of Work, indicate the proposed date that each cumulative percentage to be completed will be achieved.					
Items of Work	Percentage of Work Completed				
	Start	25%	50%	75%	100%
Phase I – King Street - Bannatyne Avenue to William Avenue Pavement Reconstruction					11/07/08
Stage I –King Street North Bound Lane (East Side)					
Remove existing pavement					
Excavation					
Connect Old Market Square drain lead to sewer					
Installation of subdrains					
Compaction of existing sub-grade					
Placement of separation/reinforcement fabric, sub-base and base course materials					
Installation and adjustment of catchbasins and connection pipe					
Construct curb and gutter utilizing slip-form paving equipment					
Construction of Asphaltic Concrete Base Course (Type III - average thickness –75mm)					
Stage II – King Street North Bound Lane (West Side)					
Remove existing pavement					
Excavation					
Installation of subdrains					
Compaction of existing sub-grade					
Placement of separation/reinforcement fabric, sub-base and base course materials					
Installation and adjustment of catchbasins and connection pipe					
Construct curb and gutter utilizing slip-form paving equipment					
Construction of Asphaltic Concrete Base Course (Type III - average thickness –75mm)					
Stage III – King Street North Bound Lane - Final Lift of Asphalt All Lanes					
Planing of existing asphalt pavement					
Construction of Asphaltic Concrete Pavements (Type IA - average thickness –75mm)					
Restoration of west sidewalk					
Phase II - King Street Sidewalk (East Side)					11/07/08
Remove existing sidewalk/pavers					

FORM L(R1): DETAILED WORK SCHEDULE
 (See D13)

**KING STREET RECONSTRUCTION
 BANNATYNE AVENUE TO WILLIAM AVENUE
 OLD MARKET SQUARE REDEVELOPMENT PHASE I**

For each item of Work, indicate the proposed date that each cumulative percentage to be completed will be achieved.					
Items of Work	Percentage of Work Completed				
	Start	25%	50%	75%	100%
Stittsville lights pile installation and base plate					
Construction of concrete sidewalk/pavers					
Supply and install paving stones					
Construction of tree wells and covers					
Supply and planting trees and perennials					
Phase III – Bannatyne Avenue - Re-alignment and Road Improvement					11/07/08
Complete saw cutting for curb and gutter					
Remove existing pavement					
Remove existing sidewalk					
Excavation					
Planing of existing asphalt pavement					
Adjustment of existing manholes					
Construct 180mm barrier curb and curb and gutter utilizing slip-form paving equipment					
Placement asphalt overlay					
Stittsville lights base installation and base plate					
Construction of concrete sidewalk and installation of paving stones					
Placement of soil mix in the planters and planting beds					
Installation of tree flood lighting and electrical services					
Phase IV - Old Market Square Redevelopment Phase I					11/07/08
Removals and Salvage					
Excavation of event area					
Installation of water supply system and irrigation system for event area					
Installation of catchbasins and connection pipe					
Installation of drainage system for event area					
Installation of concrete sidewalk and pavers					
Construction of concrete seating walls					

