Sewer Junction Information

(From Video Inspection)

Reference MH	Distance	Size	Clock
S-MH50010761	001.8	150	01
-	004.2	150	11
-	007.5	150	01
-	010.8	150	01
-	010.8	150	11
-	013.2	150	11
-	015.7	150	01
-	022.3	150	11
-	023.4	150	01
-	030.7	150	01
-	031.8	150	11
-	038.4	150	01
-	040.7	150	11
-	040.7	150	01
-	041.1	100	11
-	041.4	150	11
-	046.1	150	01
-	050.7	150	10
-	050.8	150	11
-	053.6	150	01
-	057.1	150	11
-	057.1	150	01
-	060.4	150	11
-	061.3	150	01
-	064.0	200	12
-	069.0	150	01
-	069.7	150	11
-	077.0	150	01
-	084.2	150	01
-	091.9	150	01
-	092.7	200	01

Traffic Controls

Regional Street Lane Closure Required: Yes

Impacted Regional St: St. Mary Rd.

General Requirements:

Maintain minimum one lane of traffic in each direction on regional streets at all times.

ENGINEERS GEOSCIENTISTS MANITOBA

Certificate of Authorization

AECOM Canada Ltd.

No. 4671 Date: 2021-05-11

TENDER NO. 324-2021

SAVED BY: ES

DRFT CHK

AECOM REVIEW

FILE NAME: 60650532_2021 Lining - R0.mxd

LOCATION APPROVED
UNDERGROUND STRUCTURES

SUPR. U/G STRUCTURES COMMITTEE DATE

NOTE:
LOCATION OF UNDERGROUND STRUCTURES AS SHOWN ARE BASED ON THE BEST INFORMATION AVAILABLE. BUT NO GUARANTEE IS GIVEN THAT ALL EXISTING UTILITIES ARE SHOWN OR THAT THE GIVEN LOCATIONS ARE EXACT. CONFIRMATION OF EXISTENCE AND EXACT LOCATION OF ALL SERVICES MUST BE OBTAINED FROM THE INDIVIDUAL UTILITIES BEFORE PROCEEDING WITH CONSTRUCTION.

NO.	REVISIONS	YY/MM/DD	BY
0	ISSUED FOR CONSTRUCTION	21/05/11	ES

AECOM

DESIGNED BY	OA	CHECKED BY	
DRAWN BY	ES	APPROVED BY	
HOR. SCALE	1:500	RELEASED FOR CONSTRUCTION	
VERT. SCALE	N/A		
DATE		DATE	

PROFESSIONAL'S SEAL

PROVINCE OF MANITOBA
N. J. KEHLER
Member
30100
21-05-11
REGISTERED PROFESSIONAL ENGINEER

CONSULTANT DRAWING NO.

60650532_2021 Lining-R0.mxd

Winnipeg

THE CITY OF WINNIPEG
WATER AND WASTE DEPARTMENT

2021 SEWER RENEWALS
BY CIPP LINING
CONTRACT 2
S-MA50013396
ST MARY'S RD
MH AT ESSEX AVE TO MH AT ELLESMERE AVE

SHEET 16 OF 26

CITY DRAWING NUMBER

12886 REV 0