Sewer Junction Information

(From Video Inspection)

Reference MH	Distance	Size	Clock
S-MH50012073	023.0	150	02
-	026.6	150	02
-	028.8	150	10
-	034.3	150	10
-	039.5	150	02
-	053.8	150	02
-	070.9	150	02
-	073.3	150	10
-	076.2	150	10
-	084.3	150	01
-	103.7	150	10
-	105.3	150	02

Traffic Controls

Regional Street Lane Closure Required: No

Impacted Regional St: N/A

General Requirements:

Residential Street Restrictions.

WARNING

IF POWER EQUIPMENT OR EXPLOSIVES ARE TO BE USED FOR EXCAVATION ON THIS PROJECT, THE CONTRACTOR MUST:
1) NOTIFY THE GAS COMPANY OF THE PROPOSED LOCATION OF EXCAVATION.
2) TAKE PRECAUTION TO AVOID DAMAGE TO GAS COMPANY INSTALLATIONS.
SEE PROVINCIAL REGULATION 140/92 FOR DETAILS

METRIC

WHOLE NUMBERS INDICATE MILLIMETRES
DECIMALIZED NUMBERS INDICATE METRES

0 2.5 5 10 15 20 Meters

ENGINEERS GEOSCIENTISTS MANITOBA
Certificate of Authorization
AECOM Canada Ltd.
No. 4671 Date: 2021-05-13

TENDER NO. 326-2021

SAVED BY: ES

AECOM REVIEW | DRFT CHK

FILE NAME: 60651581_2021 Lining-R0.mxd

LOCATION APPROVED
UNDERGROUND STRUCTURES

SUPR. U/G STRUCTURES COMMITTEE DATE

NOTE:
LOCATION OF UNDERGROUND STRUCTURES AS SHOWN ARE BASED ON THE BEST INFORMATION AVAILABLE. BUT NO GUARANTEE IS GIVEN THAT ALL EXISTING UTILITIES ARE SHOWN OR THAT THE GIVEN LOCATIONS ARE EXACT. CONFIRMATION OF EXISTENCE AND EXACT LOCATION OF ALL SERVICES MUST BE OBTAINED FROM THE INDIVIDUAL UTILITIES BEFORE PROCEEDING WITH CONSTRUCTION.

NO.	REVISIONS	YY/MM/DD	BY
0	ISSUED FOR CONSTRUCTION	21/05/13	ES

AECOM

DESIGNED BY	OA	CHECKED BY	
DRAWN BY	ES	APPROVED BY	
HOR. SCALE	1:500	RELEASED FOR CONSTRUCTION	
VERT. SCALE	N/A		
DATE		DATE	

PROFESSIONAL'S SEAL

PROVINCE OF MANITOBA
KEHLER
Member
30100
21-05-13
REGISTERED PROFESSIONAL ENGINEER

CONSULTANT DRAWING NO.
60651581_2021 Lining-R0.mxd

Winnipeg

THE CITY OF WINNIPEG
WATER AND WASTE DEPARTMENT

2021 SEWER RENEWALS
BY CIPP LINING
CONTRACT 5
S-MA50015043
ARDEN AVE
MH AT PULBERRY ST TO 1ST MH W OF PULBERRY ST

SHEET 4 OF 49

CITY DRAWING NUMBER
12900 REV 0