Sewer Junction Information

(From Video Inspection)

Reference MH	Distance	Size	Clock
S-MH40007736	007.8	150	02
-	010.4	150	10
-	015.3	150	10
-	016.0	150	02
-	023.1	150	10
-	023.7	150	02
-	030.6	150	10
-	034.4	150	02
-	038.2	150	10
-	039.1	150	02
-	045.2	150	10
-	046.0	150	02
-	049.9	150	10
-	050.7	150	02
-	054.3	150	10
-	054.9	150	02
-	060.7	150	10
-	061.7	150	02
-	066.1	150	02
-	067.8	150	10
-	069.2	150	02
-	075.5	150	10
-	076.6	150	02
-	082.8	150	10
-	083.6	150	02
-	085.5	150	11
-	091.4	150	02
-	098.8	150	02
-	099.3	150	10

Traffic Controls

Regional Street Lane Closure Required: Yes

Impacted Regional St: Jamison Ave.

General Requirements:

Maintain minimum one lane of traffic on Watt St. in both directions.

METRIC

WHOLE NUMBERS INDICATE MILLIMETRES
DECIMALIZED NUMBERS INDICATE METRES

0 2.5 5 10 15 20 Meters

WARNING

IF POWER EQUIPMENT OR EXPLOSIVES ARE TO BE USED FOR EXCAVATION ON THIS PROJECT, THE CONTRACTOR MUST:
1) NOTIFY THE GAS COMPANY OF THE PROPOSED LOCATION OF EXCAVATION.
2) TAKE PRECAUTION TO AVOID DAMAGE TO GAS COMPANY INSTALLATIONS.
SEE PROVINCIAL REGULATION 140/92 FOR DETAILS

ENGINEERS GEOSCIENTISTS MANITOBA
Certificate of Authorization
AECOM Canada Ltd.
No. 4671 Date: 2021-05-13

TENDER NO. 326-2021

SAVED BY: ES

DRFT CHK

AECOM REVIEW

FILE NAME: 60651581_2021 Lining-R0.mxd

LOCATION APPROVED
UNDERGROUND STRUCTURES

SUPR. U/G STRUCTURES COMMITTEE DATE

NOTE:
LOCATION OF UNDERGROUND STRUCTURES AS SHOWN ARE BASED ON THE BEST INFORMATION AVAILABLE. BUT NO GUARANTEE IS GIVEN THAT ALL EXISTING UTILITIES ARE SHOWN OR THAT THE GIVEN LOCATIONS ARE EXACT. CONFIRMATION OF EXISTENCE AND EXACT LOCATION OF ALL SERVICES MUST BE OBTAINED FROM THE INDIVIDUAL UTILITIES BEFORE PROCEEDING WITH CONSTRUCTION.

NO.	REVISIONS	YY/MM/DD	BY
0	ISSUED FOR CONSTRUCTION	21/05/13	ES

AECOM

DESIGNED BY	OA	CHECKED BY	
DRAWN BY	ES	APPROVED BY	
HOR. SCALE	1:500	RELEASED FOR CONSTRUCTION	
VERT. SCALE	N/A		
DATE		DATE	

PROFESSIONAL'S SEAL

PROVINCE OF MANITOBA
KEHLER
Member
30100
REGISTERED PROFESSIONAL ENGINEER
21-05-13

CONSULTANT DRAWING NO.
60651581_2021 Lining-R0.mxd

Winnipeg

THE CITY OF WINNIPEG
WATER AND WASTE DEPARTMENT

2021 SEWER RENEWALS
BY CIPP LINING
CONTRACT 5
S-MA40008467
JAMISON AVE
1ST MH E OF WATT ST TO MH AT WATT ST

SHEET 18 OF 49

CITY DRAWING NUMBER
12914 REV 0